



SWPPP Pre-Inspection Checklist

Use the following checklist to audit your own worksite before our inspector comes out. This will help to ensure you are in compliance with the AZPDES as well as City of Chandler Ordinances. Please make the necessary corrections in any area to which you respond no.

	Yes	No	N/A
Do you have a copy of your SWPPP and NOI on-site and available at all times?			
Is your AZCON (NOI) number posted in a conspicuous location near the main entrance of the construction site?			
Are regular SWPPP inspections being conducted and logged by a designated team member or contracted agency?			
Is your site plan updated to reflect current site conditions?			
Are all erosion/sediment control devices/BMP's properly installed and maintained?			
Sufficient track out device installed?			
Silt fence properly installed?			
Drywells covered?			
Inlets protected?			
Are all paved areas within, and outside of, your site free of track out?			
Are waste materials being contained and collected regularly?			
Are portable toilets located at least 50 feet from any drain inlet?			
Is there currently a concrete washout on site?			
If yes; is the size and pick up schedule sufficient for the job?			
Is the container leak free?			
Are there any hazardous materials on site?			
If yes; are they stored under cover?			
Do they have sufficient secondary containment?			
Are spill kits available where necessary?			
Are vehicles and heavy equipment free of leaks?			

Questions or Concerns?

Please contact us: (480) 782-3503

david.verhelst@chandleraz.gov